

DATE
Richland County Recreation Commission
June 21, 2010

I. Opening comments

- Program is still on schedule.

II. First Project Grouping - Playground Equipment (7 parks)

- Equipment installation is complete at all parks.
- Project completed on schedule and under budget

III. 3 Project Groupings (involving fencing, lighting, irrigation and restrooms)

- Irrigation well drilling completed at Northsprings Park, information regarding a second well is currently being investigated. Irrigation well drilling at Polo Road is underway.
- Group B (Field Fencing @ 6 parks) and Group E (Field Lighting/Fencing/Irrigation @ 5 parks) Award Recommendation letters have been approved by RCRC. Contracts to the successful subcontractors have been issued.

IV. Tennis Pro Shop

- Pre bid meeting was held Tuesday, June 15, 2010. All bids are due Wednesday, June 30, 2010.
- This project is approximately 2-months ahead of schedule

V. Polo Road Park

- Project design 95% complete.
- Construction & zoning documents were submitted for permit review on June 9, 2010.
- Project is on schedule

VI. Cross Roads Community Center

- Project design is 50% complete.
- Information from public meeting is being incorporated into the design documents

VII. St. Andrews Park

- Project design is approximately 65% complete.
- Regulatory agency meeting scheduled June 17, 2010 to discuss creek at back of property.
- Zoning variance on number of parking spaces will be needed, and applied for when drawings are complete.
- Project is on schedule

VIII. Bluff Road Park

- Will duplicate St. Andrews building.
- The design team has been instructed to proceed with the existing site.

End of Report.